












BCMUD Schedule

ID	Task Mode	Task Name	Duration	Start	Finish	Prede
1		BCMUD Community Garden Parking	56 days	Mon 6/14/21	Mon 8/30/21	
2			56 days	Mon 6/14/21	Mon 8/30/21	
3		ECM	3 days	Mon 6/14/21	Wed 6/16/21	
4		Silt fence install	2 days	Mon 6/14/21	Tue 6/15/21	
5		Tree protection	1 day	Wed 6/16/21	Wed 6/16/21	4
6		Demo	6 days	Thu 6/17/21	Thu 6/24/21	
7		Trees and Vegetation	2 days	Thu 6/17/21	Fri 6/18/21	5
8		Curbs and asphalt	2 days	Mon 6/21/21	Tue 6/22/21	7
9		Light pole base	2 days	Wed 6/23/21	Thu 6/24/21	8
10		Site Work	22 days	Fri 6/25/21	Mon 7/26/21	
11		Rough grading of site	5 days	Fri 6/25/21	Thu 7/1/21	9
12		Proof roll subgrade	2 days	Fri 7/2/21	Mon 7/5/21	11
13		Install first lift base 4"	3 days	Tue 7/6/21	Thu 7/8/21	12
14		Test base	2 days	Fri 7/9/21	Mon 7/12/21	13
15		Install second lift after concrete	3 days	Tue 7/20/21	Thu 7/22/21	18
16		Test base 2nd lift	2 days	Fri 7/23/21	Mon 7/26/21	15
17		Concrete Work	15 days	Tue 7/13/21	Mon 8/2/21	
18		Install curbbing for lot	5 days	Tue 7/13/21	Mon 7/19/21	14
19		Install sidewalks	3 days	Tue 7/20/21	Thu 7/22/21	18
20		Set new curbbing at lot changes	5 days	Fri 7/23/21	Thu 7/29/21	19
21		New light pole base	2 days	Fri 7/30/21	Mon 8/2/21	20
22		Asphalt Work	7 days	Tue 7/27/21	Wed 8/4/21	
23		Install 2" HMAC new lot	2 days	Tue 7/27/21	Wed 7/28/21	16
24		Sealcoat existing lot	2 days	Thu 7/29/21	Fri 7/30/21	23
25		New stops and stripping both lots	3 days	Mon 8/2/21	Wed 8/4/21	24
26		Drainage Work	4 days	Fri 7/23/21	Wed 7/28/21	
27		Install grate drain and pipe	4 days	Fri 7/23/21	Wed 7/28/21	15
28		Electrical Work	21 days	Tue 7/13/21	Tue 8/10/21	

BCMUD Schedule

ID	Task Mode	Task Name	Duration	Start	Finish	Prede
29		Install light fixtures for test	3 days	Tue 7/13/21	Thu 7/15/21	14
30		Re-install light pole on new base	3 days	Tue 8/3/21	Thu 8/5/21	21
31		Conduit set for future needs	3 days	Fri 8/6/21	Tue 8/10/21	30
32		Filter Strips and re-veg	5 days	Wed 8/11/21	Tue 8/17/21	
33		Re-veg disturbed areas	3 days	Wed 8/11/21	Fri 8/13/21	31
34		Remove silt fence	1 day	Mon 8/16/21	Mon 8/16/21	33
35		Take down tree protection	1 day	Tue 8/17/21	Tue 8/17/21	34
36		Closeout and Punch	9 days	Wed 8/18/21	Mon 8/30/21	
37		Install guardrail	3 days	Wed 8/18/21	Fri 8/20/21	35
38		Re-set signage	1 day	Mon 8/23/21	Mon 8/23/21	37
39		Final Clean	5 days	Tue 8/24/21	Mon 8/30/21	38